								Deliverability				eneration Interconnection I	tequest Quet	de as oi. oai	16 10, 2	023			
				Generatir	ng Facility	Maxim	num MWs	Status	Locat	ion		Point of Interconnection					Study Availabil	lity	
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Туре	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	1	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
4	6/5/2009	6/5/2009	Withdrawn 12/10/09	CT	NG	<del>49.9</del>	<del>49.9</del>	-	<del>San Diego</del>	CA	SDGE	El Cajon Substation	<del>6/15/10</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
2	<del>8/11/2009</del>	<del>8/11/2009</del>	10/25/12	₽V	S	<del>5</del>	<del>5</del>	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Borrego Substation - Distribution Circuit 170	<del>12/31/10</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
3	8/31/2009	8/31/2009	3/7/2011 Withdrawn	PV	S	<del>10</del>	<del>10</del>	-	<del>San Diego</del>	CA	SDGE	Borrego Substation - Distribution Circuit 170	<del>10/1/11</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
4	8/4/2010	<del>8/4/2010</del>	01/08/11 Withdrawn	RE	Đ	<del>1.2</del>	<del>1.2</del>	-	<del>San Diego</del>	CA	SDGE	Batiquitos Substation - Distribution Circuit 754	<del>10/1/10</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
5	<del>8/23/2010</del>	8/23/2010	9/30/15	₽V	S	<del>2.4</del>	<del>2.4</del>	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Cameron Substation - Distribution Circuit 448	6/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
6	9/30/2010	9/30/2010	Completed Withdrawn	PV	S	6.5	6.5	FC	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit C171	10/1/12	10/23/14	Complete	Complete	N/A	N/A	Project Completed
7	9/30/2010	9/30/2010	02/13/15	₽V	S	<del>5</del>	5	<del>FC</del>	San Diego	CA	SDGE	Boulevard Substation	<del>10/1/12</del>	8/1/14	N/A	N/A	N/A	N/A	N/A
8	<del>1/11/2011</del>	1/11/2011	08/23/11 Withdrawn	₽V	S	<del>3.5</del>	<del>3.5</del>	-	San Diego	CA	SDGE	Santa Ysabel Substation - Distribution Circuit 220	6/30/13	6/30/13	N/A	N/A	N/A	N/A	N/A
9	<del>1/27/2011</del>	1/27/2011	09/15/11 Withdrawn	₽V	S	<del>3.5</del>	<del>3.5</del>	-	San Diego	CA	SDGE	Warners Substation - Distribution Circuit 211	<del>11/1/12</del>	11/1/12	N/A	N/A	N/A	N/A	N/A
<del>10</del>	<del>2/4/2011</del>	2/4/2011	03/24/11 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 171	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
41	2/4/2011	2/4/2011	03/16/11 Withdrawn	PV	<del>S</del>	2	2	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 172	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
<del>12</del>	2/7/2011	<del>2/7/2011</del>	12/13/11 Withdrawn	PV	<del>S</del>	2	2	-	San Diego	CA	SDGE	Crestwood - Distribution Circuit 1215	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
<del>13</del>	2/7/2011	<del>2/7/2011</del>	3/21/12 Withdrawn	PV	<del>S</del>	2	2	-	San Diego	CA	SDGE	Warners Substation - Distribution Circuit 211	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
14	<del>2/7/2011</del>	2/7/2011	11/2/12 Withdrawn	₽V	S	2	2	EO	San Diego	CA	SDGE	Glencliff Substation - Dist. Circuit 441	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
<del>15</del>	<del>2/7/2011</del>	2/7/2011	1/7/13 Withdrawn	₽V	S	2	2	EO	San Diego	CA	SDGE	Santa Ysabel Substation - Distribution Circuit 222	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
<del>16</del>	<del>2/7/2011</del>	2/7/2011	3/21/12 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Santa Ysabel Substation - Distribution Circuit 220	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
<del>17</del>	<del>2/9/2011</del>	2/9/2011	1/13/14 Withdrawn	₽V	S	5	5	<del>FC</del>	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444	7/1/12	<del>12/31/13</del>	N/A	N/A	N/A	N/A	N/A
<del>18</del>	<del>2/9/2011</del>	2/9/2011	04/21/11 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
<del>19</del>	<del>2/11/2011</del>	2/11/2011	03/16/11 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 171	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
<del>20</del>	<del>2/11/2011</del>	2/11/2011	03/16/11 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 172	9/1/11	9/1/11	N/A	N/A	N/A	N/A	N/A
<del>21</del>	<del>2/15/2011</del>	2/15/2011	1/18/13	₽V	S	3	3	FC	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 445	7/1/12	9/1/13	N/A	<del>N/A</del>	N/A	N/A	N/A
<del>22</del>	<del>2/15/2011</del>	2/15/2011	04/21/11 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 445	9/1/11	9/1/11	N/A	<del>N/A</del>	N/A	N/A	N/A
<del>23</del>	<del>2/16/2011</del>	2/16/2011	3/21/12 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Potrero Substation - Distribution Circuit 448	9/1/11	9/1/12	N/A	<del>N/A</del>	N/A	N/A	N/A
24	<del>2/16/2011</del>	2/16/2011	3/21/12 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Barrett Substation - Distribution Circuit 157	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
<del>25</del>	<del>2/16/2011</del>	2/16/2011	3/21/12 Withdrawn	₽V	S	2	2	-	San Diego	CA	SDGE	Cameron Substation - Distribution Circuit 449	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
<del>26</del>	<del>2/16/2011</del>	2/16/2011	1/7/13	₽V	S	2	2	EO	San Diego	CA	SDGE	Rincon Substation - Distribution Circuit 217	9/1/11	9/1/12	N/A	N/A	N/A	N/A	N/A
27	3/21/2011	3/21/2011	Completed	PV	S	7	7	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 971 Valley Center Substation - Distribution Circuit	9/1/12	12/9/13	Complete	Complete	N/A	N/A	Project Completed
28	3/21/2011	3/21/2011	Completed Withdrawn	PV	S	7.5	7.5	FC	San Diego	CA	SDGE	1030	9/1/12	12/9/13	Complete	Complete	N/A	N/A	Project Completed
<del>29</del>	4/4/2011	4/4/2011	1/18/13 Withdrawn	₽V	S	<del>17</del>	<del>17</del>	EO	San Diego	CA	SDGE	Boulevard Substation	6/30/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
30	4/11/2011	4/11/2011	12/15/11 Withdrawn	PV	<del>S</del>	2	2	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 171	9/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
31	4/20/2011	4/20/2011	12/15/11 Withdrawn	PV	<del>S</del>	4	4		San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 172	7/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>32</del>	4/26/2011	4/26/2011	3/26/13 Withdrawn	PV	<del>S</del>	<del>2.5</del>	<del>2.5</del>	EO	San Diego	CA	SDGE	Loveland Substation - Distribution Circuit 1166	9/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
33	5/3/2011	<del>5/3/2011</del>	6/13/12 Withdrawn	PV	<del>S</del>	<del>1.5</del>	<del>1.5</del>	TBD	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 909 Valley Center Substation - Distribution Circuit	2/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
34	5/16/2011	5/16/2011	3/5/15	PV	S	4	- 4	EO	San Diego	CA	SDGE	1030	3/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
35	5/16/2011	5/16/2011	Completed Withdrawn	PV	S	4.32	4.32	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235	3/1/12	3/1/17	Complete	Complete	N/A	N/A	Project Completed
<del>36</del>	5/16/2011	5/16/2011	78/3/17	PV	<del>S</del>	2	2	EO	San Diego	<del>CA</del>	SDGE	Pala Substation - Distribution Circuit 1233 Ramona Substation - Distribution Circuit 236	3/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>37</del>	5/19/2011	5/19/2011	Withdrawn 3/05 Withdrawn	PV	<del>S</del>	5	5	-	San Diego	<del>CA</del>	SDGE	POL_ P192735	9/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
38	5/20/2011	5/20/2011	1/7/13	PV	\$	2	2	<del>EO</del>	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 908	9/1/11	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>39</del>	6/1/2011	6/1/2011	Withdrawn 2/13 Withdrawn	PV	\$	5	5	-	San Diego	CA	SDGE	Boulevard Substation	12/1/13	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
40	7/25/2011	7/25/2011	9/3/14	PV	<del>S</del>	<del>1.5</del>	<del>1.5</del>	-	San Diego	<del>CA</del>	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
41	7/25/2011	7/25/2011	Withdrawn	PV	<del>S</del>	<del>1.5</del>	<del>1.5</del>	-	San Diego	CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
42	7/25/2011	<del>7/25/2011</del>	Withdrawn	PV	<del>\$</del>	<del>1.5</del>	<del>1.5</del>	-	San Diego	CA CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
43	7/25/2011	<del>7/25/2011</del>	Withdrawn Withdrawn	PV	\$	<del>1.5</del>	1.5	-	San Diego	CA CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
44	7/25/2011	<del>7/25/2011</del>	9/3/14	PV	\$	0.999	0.999	-	San Diego	CA CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
45	7/25/2011	<del>7/25/2011</del>	Withdrawn Withdrawn	PV	\$	0.999	0.999	-	San Diego	CA CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
46	7/25/2011	7/25/2011	09/20/11 Withdrawn	PV	\$	<del>1.5</del>	<del>1.5</del>	-	San Diego	CA CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
47	7/25/2011	7/25/2011	09/20/11 Withdrawn	PV	\$	<del>1.5</del>	4.5	-	San Diego	CA CA	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
48	7/25/2011	7/25/2011	09/20/11 Withdrawn	PV	<del>S</del>	<del>1.5</del>	<del>1.5</del>	-	San Diego	<del>CA</del>	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
49	7/25/2011	7/25/2011	09/01/11 Withdrawn	PV	<del>S</del>	<del>1.5</del>	<del>1.5</del>	-	San Diego	<del>CA</del>	SDGE	Barrett Substation Distribution Circuit 157	12/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>51</del>	7/29/2011	7/29/2011	5/04/12 Withdrawn	PV	\$	<del>1.5</del>	<del>1.5</del>	-	San Diego	CA CA	SDGE	Lilac Substation - Distribution Circuit 351	7/31/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>52</del>	8/15/2011	8/15/2011	10/06/11	PV	<del>S</del>	<del>1.50</del>	<del>1.50</del>	-	San Diego	CA	SDGE	Potrero Substation	<del>3/30/12</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn

				Generatin			num MWs	Deliverability	Locat			Point of Interconnection	l l	<u> </u>	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		Study Availabil	114.7	
				Generalin	ig racility	Waxiii	IUIII IVIVVS	Status	Local	LIOII		Point of interconnection					Study Availabil		
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Туре	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	1	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
<del>53</del>	<del>10/11/11</del>	10/11/11	Withdrawn 12/14/11	₽V	S	<del>1.5</del>	<del>1.5</del>	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 170	<del>12/31/12</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>54</del>	<del>10/11/11</del>	<del>10/11/11</del>	12/14/11	₽V	S	<del>1.5</del>	<del>1.5</del>	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit 170	<del>12/31/12</del>	<del>N/A</del>	N/A	N/A	N/A	N/A	Project Withdrawn
<del>57</del>	10/20/11	10/20/11	12/4/12	ÐG	LFG	<del>1.6</del>	<del>1.6</del>	-	San Diego	CA	SDGE	Area 30, Otay Mesa - Distribution Circuit 150	4/1/2013	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>58</del> 59	<del>10/31/2011</del> 3/30/2012	<del>10/31/2011</del> 4/11/2012	Withdrawn Completed	PV PV	S S	2.33	2.33	FC FC	San Diego San Diego	CA CA	SDGE SDGE	Border Substation - Distribution Circuit 534  Valley Center Sub - Distribution Circuit 908	<del>12/31/12</del> 8/1/13	N/A 11/11/16	N/A N/A	N/A Completed	N/A N/A	N/A	Project Withdrawn Project Completed
60	<del>3/30/12</del>	4/11/12	Withdrawn 11/6/13	PV	S	5.0	5.0	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit C971	8/1/13	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
61	4/4/12	4/11/12	Withdrawn 11/2/12	₽V	S	10.0	<del>10.0</del>	TBD	San Diego	CA	SDGE	Loveland Substation - Distribution Circuit C283	12/1/12	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>62</del>	4/2/12	4/2/12	Withdrawn	₽V	S	40.0	40.0	TBD	San Diego	CA	SDGE	Barrett Substation - Distribution Circuit C157	5/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
63	10/4/2012	10/4/2012	3/19/13 Withdrawn 2/16/16	₽V	S	5	5	EO	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444	11/15/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
64	<del>10/4/12</del>	10/4/12	2/16/16 Withdrawn 1/22/13	₽V	S	5.0	<del>5.0</del>	TBD	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444	11/15/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
67	1/22/2013	1/22/2013	Completed	PV	S	3	3	FC	San Diego	CA	SDGE	Lilac Substation - Distribution Circuit 350	6/1/14	2/1/16	N/A	Completed	N/A	N/A	Project Completed
68	2/13/2013	2/13/2013	Withdrawn 9/30/15	₽V	S	3	3	EO	San Diego	CA	SDGE	Border Substation - Distribution Circuit 534	12/31/14	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
69	3/8/2013	3/8/2013	Withdrawn	₽V	S	2	2	<del>FC</del>	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 247	9/1/15	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
76	11/6/2013	11/6/2013	8/20/15 Withdrawn 12/18/13	₽V	S	3	3	-	San Diego	CA	SDGE	Boulevard-Substation - Distribution Circuit 445	<del>11/1/15</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
80	4/15/2014	4/15/2014	Withdrawn 9/25/15	₽V	Ş	2	2	-	San Diego	CA	SDGE	Loveland Substation - Distribution Cir 283	<del>12/31/15</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
81	4/15/2014	4/15/2014	Withdrawn 5/27/14	₽V	Ş	2	2	-	San Diego	CA	SDGE	Loveland Substation	<del>12/31/15</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>82</del>	4/22/2014	4/23/2014	Withdrawn 10/21/2024	AES	N/A	2	2	<del>FC</del>	San Diego	CA	SDGE	Avocado Substation - Distribution Circuit 520	11/30/15	<del>10/31/17</del>	N/A		N/A	N/A	Project Withdrawn
83	4/22/2014	4/23/2014	Withdrawn 10/21/2024	AES	N/A	2	2	<del>FC</del>	San Diego	CA	SDGE	Creelman Substation, Distribution Circuit 971	<del>11/30/15</del>	<del>10/31/17</del>	N/A		N/A	N/A	Project Withdrawn
84	4/22/2014	4/23/2014	Withdrawn 10/21/2024	AES	N/A	2	2	<del>FC</del>	San Diego	CA	SDGE	Lilac Substation, Distribution Circuit 352	<del>11/30/15</del>	<del>10/31/17</del>	N/A		N/A	N/A	Project Withdrawn
86	9/26/2014	9/26/2014	Withdrawn 10/21/2024	AES	N/A	<del>1.5</del>	<del>1.5</del>	<del>E0</del>	San Diego	CA	SDGE	Melrose Substation - Distribution Circuit 509	<del>11/1/15</del>	<del>11/1/15</del>	N/A		N/A	N/A	Project Withdrawn
87	<del>12/30/2014</del>	12/31/2014	Withdrawn 10/21/2024	AES	N/A	2	2	<del>FC</del>	San Diego	CA	SDGE	Monserate Substation - Distribution Circuit 0233	9/30/15	<del>10/31/17</del>	N/A		N/A	N/A	Project Withdrawn
88	<del>1/12/2015</del>	<del>1/13/2015</del>	Withdrawn 10/21/2024	AES	N/A	2	2	<del>FC</del>	San Diego	CA	SDGE	Melrose Substation - Distribution Circuit 0206	9/30/15	<del>10/31/17</del>	N/A		N/A	N/A	Project Withdrawn
89	<del>12/20/2014</del>	11/20/2014	7/7/2015	AES	N/A	<del>6.5</del>	<del>6.5</del>	-	San Diego	CA	SDGE	Borrego Substation - Distribution Circuit C1/1 POL - Switch Position	<del>9/1/16</del>	<del>N/A</del>	N/A	N/A	N/A	<del>N/A</del>	Project Withdrawn
90	<del>4/20/2015</del>	<del>4/20/2015</del>	5/17/19 Withdrawn	AES	N/A	<del>20.0</del>	<del>20.0</del>	<del>EO</del>	San Diego	CA	SDGE	Avocado Substation - Distribution Circuit 0520	<del>5/1/21</del>	<del>N/A</del>	N/A	<del>N/A</del>	N/A	<del>N/A</del>	Project Withdrawn
91	<del>4/29/2015</del>	<del>4/29/2015</del>	6/22/15 Withdrawn	AES	N/A	<del>5.0</del>	<del>5.0</del>	-	San Diego	CA	SDGE	Border Substation - Distribution Circuit 0536	<del>6/8/17</del>	<del>N/A</del>	<del>N/A</del>	N/A	N/A	N/A	Project Withdrawn
92	<del>4/29/2015</del>	<del>4/29/2015</del>	6/22/15	AES	N/A	<del>5.0</del>	<del>5.0</del>	-	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit- 0733	<del>6/8/17</del>	<del>N/A</del>	N/A	N/A	N/A	N/A	Project Withdrawn
93	<del>4/30/2015</del>	<del>4/30/2015</del>	Withdrawn 4/30/19 Withdrawn	AES	N/A	<del>20.0</del>	<del>20.0</del>	<del>EO</del>	San Diego	CA	SDGE	Avocado Substation - Distribution Circuit 0521	<del>6/2/17</del>	<del>N/A</del>	N/A	N/A	N/A	N/A	Project Withdrawn
95	<del>8/27/2015</del>	<del>8/27/2015</del>	.10/12/18	ST	-	4.0	4.0	FC	San Diego	CA	SDGE	Coronado Street Substation - Distribution Circuit- 373	4/1/17	<del>N/A</del>	N/A	N/A	N/A	N/A	Project Withdrawn
96	<del>8/27/2015</del>	<del>8/27/2015</del>	5/31/16	ST	-	11.3	<del>11.3</del>	FC	San Diego	CA	SDGE	Division Street Substation - Distribution Circuit 47	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
97	<del>8/27/2015</del>	8/27/2015	5/31/16	ST	-	7.7	7.7	FC	San Diego	CA	SDGE	Old Town Substation - Distribution Circuit 124	4/1/17	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>100</del>	<del>3/24/2016</del>	3/31/2016	10/21/2024 Withdrawn	AES	N/A	2.0	2.0	<del>FC</del>	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 0196	7/7/17	7/7/2017					Project Withdrawn
<del>101</del>	<del>3/24/2016</del>	3/31/2016	10/21/2024 Withdrawn	AES	N/A	2.0	2.0	<del>FC</del>	Orange	CA	SDGE	Capistrano Substation - Distribution Circuit 0197	7/7/17	7/7/2017					Project Withdrawn
<del>102</del>	<del>1/26/2016</del>	<del>2/25/2016</del>	10/21/2024	₽V	S	2.0	2.0	<del>EO</del>	San Diego	CA	SDGE	Boulevard Substation - Distribution Circuit 444 Proctor Valley Substation - Distribution Circuit	<del>12/12/16</del>	<del>12/12/2016</del>					Project Withdrawn
104	4/25/2016	4/26/2016	Completed Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	591	12/1/16	2/6/2018	N/A	Completed	N/A	N/A	Project Completed
<del>105</del>	<del>4/29/2016</del>	5/13/2016	1/26/18 Withdrawn	₽V	S	9.68	9.68	EO	San Diego	CA	SDGE	Border Substation - Distribution Circuit 536	9/1/19	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>106</del>	<del>5/9/2016</del>	5/19/2016	4/7/17 Withdrawn	AES	N/A	2.00	2.00	EO	San Diego	<del>CA</del>	SDGE	Sweetwater Substation - Distribution Circuit 43	5/31/18	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>107</del>	<del>5/9/2016</del>	5/19/2016	4/7/17 Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	<del>CA</del>	SDGE	Avecade Substation	5/31/18	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>108</del>	<del>5/9/2016</del>	5/19/2016	5/17/19 Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	<del>CA</del>	SDGE	Pomerado Substation - Distribution Circuit 922	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>109</del>	5/24/2016	5/24/2016	10/21/2024	AES	N/A	1.50	<del>1.50</del>	EO EO	San Diego	<del>CA</del>	SDGE	Escondido Substation - Distribution Circuit 185	12/31/2018	12/31/2018	N/4	0	N/A	N/A	Project Withdrawn
110	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV bus  Escondido Substation - 12 kV bus	12/1/2016	1/13/2017	N/A	Completed	N/A	N/A	Project Completed
111	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE		12/1/2016	1/11/2017	N/A	Completed	N/A	N/A	Project Completed
112	7/5/2016	7/7/2016	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Escondido Substation - 12 kV bus	12/1/2016	1/20/2017	N/A	Completed	N/A	N/A	Project Completed
113 114	7/5/2016	7/11/2016	Completed Withdrawn	AES AES	N/A	7.50	7.50	FC	San Diego	CA	SDGE	El Cajon Substation - 12 kV bus	12/1/2016	1/12/2017	N/A	Completed	N/A	N/A	Project Completed
	<del>12/15/2016</del> <del>1/20/2017</del>	tbd 2/21/2017	4/10/19 Withdrawn	AES AES	N/A N/A	3.00	3.00 3.00	EO EO	San Diego	<del>CA</del>	SDGE SDGE	Pomerado Substation - 12 kV  Pomerado Substation - 12 kV	11/30/2019 1/30/2018	N/A N/A	N/A N/A	N/A	N/A N/A	N/A N/A	Project Withdrawn
115 116	<del>2/3/2017</del> 2/3/2017	<del>2/3/2017</del> <del>2/3/2017</del>	4/7/17 Withdrawn	H	N/A	3.00 4.73	<del>3.00</del> 4 <del>.73</del>	EO EO	San Diego San Diego	CA CA	SDGE	Chicarita Substation - Distribution Circuit 0501		N/A	N/A	N/A N/A	N/A	N/A	Project Withdrawn Project Withdrawn
117	4/10/2017	<del>2/3/2017</del> <del>5/4/2017</del>	8/5/19 Withdrawn	₽V	N/A	<del>4.73</del> <del>0.72</del>	<del>4.73</del> <del>0.72</del>	EO EO	San Diego	CA CA	SDGE	Monserate Substation - Distribution Circuit 0201	<del>n/a</del> <del>3/4/2020</del>	4/1/2020	19//1	14/74	19/71	IVA	Project Withdrawn
118	4/25/2017	<del>3/4/2017</del> 4/28/2017	10/21/2024 Withdrawn	AES	N/A	4.00	4.00	FC FC	Orange	<del>CA</del>	SDGE	Capistrano Substation - Distribution Circuit 196	<del>3/4/2020</del> <del>10/1/2019</del>	<del>12/1/2019</del>	-				Project Withdrawn
<del>110</del>	<del>5/22/2017</del>	<del>4/20/2011</del> <del>6/9/2017</del>	10/21/2024 Withdrawn	PV	N/A	2.40	<del>2.40</del>	EO	San Diego	CA CA	SDGE	Cameron Substation - Distribution Circuit 448	8/30/2018	12/1/2015 N/A	N/A	N/A	N/A	N/A	Project Withdrawn
121	2/2/2018	2/22/2018	2/23/21 Withdrawn	AES/PV	N/A	9.25	9.25	FC FC	San Diego	CA	SDGE	San Luis Rey - Distribution Circuit 194	4/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
122	2/27/2018	2/28/2018	4/30/18 Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 205	10/31/2019	11/22/2023	N/A	Completed	N/A	N/A	Project Completed
123	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 507	10/31/2019	11/22/2023	N/A	Completed	N/A	N/A	Project Completed
				L	1	1			<b>-</b> yo				1		11	- 5		L	

								Deliverability			arm C	eneration interconnection i	toquest Quet	de as on oan	10, 2				
				Generatir	ng Facility	Maxin	num MWs	Status	Locat	tion		Point of Interconnection					Study Availabil	lity ———	
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Туре	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	1	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
124	<del>2/27/2018</del>	2/28/2018	Withdrawn 8/2/21	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 251	10/31/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
125	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 252	10/31/2019	11/23/2021	N/A	Completed	N/A	N/A	Project Completed
126	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Kearny Substation, 12kv Circuit 1284	10/31/2019	11/26/2021	N/A	Completed	N/A	N/A	Project Completed
127	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Boulevard Substation, 12kv Circuit 445	10/31/2019	10/4/2023	N/A	Completed	N/A	N/A	Project Completed
128	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Clairemont Substation, 12kv Circuit 278	10/31/2020	10/10/2023	N/A	Completed	N/A	N/A	Project Completed
129	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Elliott Substation, 12kv Circuit 1266	10/31/2020	10/18/2023	N/A	Completed	N/A	N/A	Project Completed
130	2/27/2018	2/28/2018	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Paradise Substation, 12kv Circuit 320	10/31/2020	11/22/2023	N/A	Completed	N/A	N/A	Project Completed
131	2/27/2018	2/28/2018	Active	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Santee Substation, 12kv Circuit 390	10/31/2020						
<del>132</del>	4/13/2018	4/17/2018	Withdrawn 2/5/21 Withdrawn	AES	N/A	6.50	6.50	<del>FC</del>	San Diego	CA	SDGE	Escondido Substation, 12kv Circuit 185	2/1/2021	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
143	4/30/2018	5/1/2018	3/20/19	AES	N/A	10.00	10.00	FC FC	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 205	5/1/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
144	4/30/2018	5/1/2018	Withdrawn 3/20/19 Withdrawn	AES	N/A	10.00	10.00	<del>FC</del>	San Diego	CA	SDGE	Melrose Substation, 12kv Circuit 507	5/1/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
145	8/6/2018	8/8/2018	Withdrawn 5/17/19 Withdrawn	AES	N/A	3.00	3.00	<b>EO</b>	San Diego	CA	SDGE	Pomerado Substation - 12 kV San Luis Rey - 12kV San Luis Distribution Circuit	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
146	<del>11/21/2018</del>	2/26/2019	Withdrawn 10/21/2024 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Luis Rey –12kV San Luis Distribution Circuit	11/30/2019		ļ				Project Withdrawn
148	11/21/2018	2/26/2019	10/21/2024	AES	N/A	3.00	3.00	<b>EO</b>	San Diego	CA	SDGE	194	11/30/2019						Project Withdrawn
149	11/21/2018	2/26/2019	Withdrawn 3/19/19 Withdrawn	AES	N/A	3.00	3.00	<b>EO</b>	San Diego	CA	SDGE	San Luis Rey -12kV San Luis Distribution Circuit 198	11/30/2019	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>152</del>	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	<del>FC</del>	San Diego	CA	SDGE	Pomerado Substation - Distribution Circuit 925	4/30/2020	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>153</del>	4/24/2019	5/17/2019	Withdrawn 3/4/20	AES	N/A	3.00	3.00	<del>FC</del>	San Diego	CA	SDGE	Pomerado Substation - Distribution Circuit 921	4/30/2020	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
159	10/14/2019	10/28/2019	Active Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418	5/1/2020						
<del>160</del>	10/14/2019	10/28/2019	4/48/2025	AES	N/A	3	1/3/1900	<b>EO</b>	San Diego	CA	SDGE	San Ysidro - Distribution Circuit 1202	5/1/2020						Project Withdrawn
161	12/18/2019	1/30/2020	Active	PV/AES	S	9.99	9.99	EO	San Diego	CA	SDGE	Valley Center Substation - Distribution Circuit 909	12/31/2028						
162	11/27/2019	3/10/2020	Active Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Mesa Heights Substation - Distribution Circuit	5/1/2020		ļ				
<del>163</del>	<del>11/27/2019</del>	3/10/2020	4/48/2025	AES	N/A	3	1/3/1900	EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit	12/1/2020		ļ				Project Withdrawn
164	4/13/2020	4/14/2020	Active	IC/AES	NG	24.95	24.95	EO	San Diego	CA	SDGE	Pendleton Substation, 69kV	9/12/2022		ļ				
165	4/13/2020	4/14/2020	Active	IC/AES	NG	24.95	24.95	EO	San Diego	CA	SDGE	Pendleton Substation, 69kV	9/12/2022		ļ				
166	4/28/2020	5/26/2020	Active Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86	1/2/2021						
<del>167</del>	4/30/2020	5/26/2020	4/11/2025 Withdrawn	AES	N/A	<del>10</del>	1/10/1900	FC	San Diego	CA	SDGE	Point Loma Substation - 12kV Circuit 50	8/31/2022		-				Project Withdrawn
<del>168</del>	4/30/2020	5/26/2020	4/11/2025 Withdrawn	AES	N/A	<del>10</del>	1/10/1900	FC	San Diego	CA	SDGE	Vine Substation - 12kV Circuit 458	8/31/2022						Project Withdrawn
<del>169</del>	5/8/2020	5/26/2020	2/26/2025 Withdrawn	AES	N/A	3	1/3/1900	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86	1/2/2021		-				Project Withdrawn
<del>170</del>	5/8/2020	5/26/2020	2/26/2025 Withdrawn	AES	N/A	3	1/3/1900	EO .	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 86	1/2/2021		<u> </u>				Project Withdrawn
171	5/8/2020	5/26/2020	4/48/2025 Withdrawn	AES	N/A	3.00	3.00	EO .	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 246	1/2/2021		-				Project Withdrawn
<del>172</del>	5/8/2020	5/26/2020	4/48/2025 Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	CA	SDGE	Los Coches Substation - Distribution Circuit 247  Granite Substation - Distribution Circuit 418	1/2/2021		-				Project Withdrawn
<del>173</del>	5/8/2020	5/26/2020	2/19/2025 Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	CA	SDGE		1/2/2021	N/A	N// A	N/A	21/2		Project Withdrawn
174	5/8/2020	5/26/2020	10/30/2023	AES	N/A	3.00	3.00	EO EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418	1/2/2021	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
177	5/18/2020	6/30/2020	Completed	AES	N/A	0.50	0.50	FC EO	San Diego	CA	SDGE	Creelman Substation - 69kV	7/30/2021	2/14/2022	N/A	N/A	N/A	N/A N/A	Project Completed
178	4/15/2020	6/30/2020	Completed	PV	S N/A	0.85	0.85	FC	San Diego	CA	SDGE	Cameron Corners Substation - 69kV  Cameron Corners Substation - 69kV	7/30/2021	3/18/2023	N/A	N/A	N/A	N/A N/A	Project Completed
179 180	4/15/2020 5/14/2020	6/30/2020 <del>7/1/2020</del>	Completed Withdrawn	AES AES	N/A N/A	0.47 1.00	0.47 1.00	FC FC	San Diego San Diego	CA	SDGE SDGE	Kearny Substation - Distribution Circuit 1283	7/30/2021 3/1/2022	3/23/2023 N/A	N/A N/A	N/A N/A	N/A N/A	N/A N/A	Project Completed Project Withdrawn
183	2/4/2021	2/12/2021	3/2/21 Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 403	7/1/2022	TN/A	N/A	N/A	N/A	N/A	i Tojoot vviinurawii
184	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 403	7/1/2022		N/A	N/A	N/A	N/A	
185	2/4/2021 2/4/2021	2/12/2021 2/12/2021	Withdrawn	AES	N/A	3	1/3/1900	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 397  Murray Substation - Distribution Circuit 404	7/1/2022		13//3	13//3	14/73	19/73	Project Withdrawn
186	2/4/2021	2/12/2021	2/26/2025 Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 402	7/1/2022		N/A	N/A	N/A	N/A	
187	2/4/2021	2/12/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 402	7/1/2022		N/A	N/A	N/A	N/A	
188	2/4/2021	2/12/2021	Completed	AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Pala Substation - Distribution Circuit 1233	9/1/2021	9/15/2023	13//3	Completed	17/1	13//3	Project Completed
189	2/23/2021	2/24/2021	Withdrawn	FC FC	H	0.15	0.15	FC FC	San Diego	CA	SDGE	Borrego Springs - Distribution Circuit 170	5/30/2022	9/13/2023 N/A	N/A	N/A	N/A	N/A	Project Withdrawn
190	2/4/2021	2/12/2021	3/30/21 Completed	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chula Vista Substation - Distribution Circuit	7/1/2022	6/8/2023	N/A	N/A	N/A	N/A	Project Completed
191	2/4/2021	2/12/2021	Completed	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chula Vista Substation - Distribution Circuit	7/1/2022	6/8/2023	N/A	N/A	N/A	N/A	Project Completed
<del>192</del>	<del>2/17/2021</del>	3/5/2021	Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	CA	SDGE	Imperial Beach Substation - Distribution Circuit	<del>7/1/2022</del>	2.5.2520		<del>                                     </del>			Project Withdrawn
193	2/17/2021	3/5/2021	6/19/2024 Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	158 Imperial Beach Substation - Distribution Circuit	7/1/2022						. reject tritiquenii
193 194	2/17/2021 2/17/2021	3/5/2021	Withdrawn	AES	N/A N/A	3.00	3.00 3.00	EO EO	San Diego	CA	SDGE	532 Imperial Beach Substation - Distribution Circuit	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>195</del>	2/17/2021	3/5/2021	2/21/22 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	531 Imperial Beach Substation - Distribution Circuit	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
	2,1172021	5,6/2021	2/21/22	1 /120	1307	0.00	0.00		San Blogo	5,1	3500	<u>  156</u>	., 112022	1973	1973	1975	1971	1971	

					ng Facility		num MWs	Deliverability Status	Locat		<u></u>	Point of Interconnection	Toquoot Quot	20 40 011 9411			Study Availabil	ity	
Queue Position	Interconnection Request	Queue Date	Application Status	Туре	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date	Current On-line Date/	1	System Impact Study	Facility Study (FAS)	Optional Study	Interconnection Agreement
<del>196</del>	Receive Date 2/18/2021	<del>3/5/2021</del>	Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation - Distribution Circuit	(as filed with IR)	Energized Date	N/A	(SIS)	N/A	(OS)	Status Project Withdrawn
197	<del>2/18/2021</del>	3/5/2021	2/21/22 Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	<del>CA</del>	SDGE	Imperial Beach Substation - Distribution Circuit	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
198	2/18/2021	3/5/2021	2/21/22 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation - Distribution Circuit	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
199	2/18/2021	3/5/2021	2/21/22 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation - Distribution Circuit	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
200	2/18/2021	3/5/2021	2/21/22 Withdrawn 2/21/22	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Rancho Bernardo Substation - Distribution Circuit	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>201</del>	2/18/2021	3/5/2021	Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 237	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>202</del>	2/18/2021	3/5/2021	Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 970	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>203</del>	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 975	<del>7/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>204</del>	2/18/2021	3/5/2021	Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Greelman Substation - Distribution Circuit 235	<del>7/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>205</del>	2/18/2021	<del>3/5/2021</del>	Withdrawn 3/30/21	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Greelman Substation - Distribution Circuit 971	7/1/2022	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>206</del>	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 973	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>207</del>	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Greelman Substation - Distribution Circuit 972	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>208</del>	2/18/2021	3/5/2021	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 236	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>209</del>	<del>2/22/2021</del>	<del>3/5/2021</del>	Withdrawn 8/31/2023	AES	N/A	3.00	<del>3.00</del>	<del>EO</del>	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 732	<del>7/1/2022</del>		N/A	N/A	N/A	<del>N/A</del>	Project Withdrawn
<del>210</del>	<del>2/22/2021</del>	<del>3/5/2021</del>	Withdrawn 8/31/2023	AES	N/A	3.00	<del>3.00</del>	<del>EO</del>	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 731	<del>7/1/2022</del>		N/A	<del>N/A</del>	<del>N/A</del>	<del>N/A</del>	Project Withdrawn
<del>211</del>	<del>2/22/2021</del>	<del>3/5/2021</del>	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Distribution Circuit 94	<del>7/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>212</del>	<del>2/22/2021</del>	<del>3/5/2021</del>	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Distribution Circuit 733	<del>7/1/2022</del>		N/A	N/A	N/A	<del>N/A</del>	Project Withdrawn
<del>213</del>	<del>2/22/2021</del>	<del>3/5/2021</del>	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Distribution Circuit 759	<del>7/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>214</del>	<del>2/22/2021</del>	<del>3/5/2021</del>	Withdrawn 8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Distribution Circuit 730	<del>7/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>215</del>	3/24/2021	<del>3/30/2021</del>	5/10/2022	AES	N/A	8.00	8.00	FC	<del>San Diego</del>	CA	SDGE	Borrego Springs - 12kV	<del>6/30/2022</del>		N/A	Completed	N/A	N/A	Project Withdrawn
<del>216</del>	4/14/2021	<del>4/19/2021</del>	8/31/2023	AES	N/A	3.00	3.00	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Chicarita Substation - Distribution Circuit 913	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>217</del>	4/14/2021	<del>4/19/2021</del>	8/31/2023	AES	N/A	3.00	<del>3.00</del>	<del>EO</del>	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 915	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>218</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 916	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>219</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	EO	<del>San Diego</del>	CA	SDGE	Chicarita Substation - Distribution Circuit 501	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>220</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 911	6/1/2022		N/A	N/A	N/A	<del>N/A</del>	Project Withdrawn
<del>221</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 912	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>222</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	EO	<del>San Diego</del>	CA	SDGE	Chicarita Substation - Distribution Circuit 917	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>223</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 500	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>224</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Chicarita Substation - Distribution Circuit 502	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>225</del>	4/14/2021	4/19/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	<del>CA</del>	SDGE	Chicarita Substation - Distribution Circuit 910	6/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
226	4/21/2021	4/28/2021	5/10/2022	FC 450	H	0.25	0.25	<del>FC</del>	San Diego	CA	SDGE	Borrego Springs - 12kV	7/30/2021		N/A	Completed	N/A	N/A	Project Withdrawn
227	4/28/2021	5/10/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 84	6/1/2022		N/A	N/A	N/A	N/A	
228	4/28/2021	5/10/2021	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Murray Substation - Distribution Circuit 406	6/1/2022		N/A	N/A	N/A	N/A	
<del>229</del>	4/28/2021	<del>5/10/2021</del>	Withdrawn 10/13/2023	AES	N/A	3.00	3.00	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Murray Substation - Distribution Circuit 399	<del>6/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>230</del>	6/17/2021	6/30/2021	1/11/2022 Withdrawn	AES	N/A	<del>11.00</del>	<del>11.00</del>	<del>EO</del>	San Diego	CA	SDGE	Loveland Substation - Distribution Circuit 1166	<del>2/7/2022</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>231</del>	10/1/2021	<del>10/25/2021</del>	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Creelman Substation - Distribution Circuit 237	<del>7/1/2022</del>		N/A	N/A	N/A	N/A	Project Withdrawn
<del>232</del>	10/1/2021	10/25/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 970	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>233</del>	10/1/2021	10/25/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 975	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>234</del>	10/1/2021	10/25/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>235</del>	10/1/2021	10/25/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 973	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
<del>236</del>	10/1/2021	10/25/2021	8/31/2023 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 972	7/1/2022		N/A	N/A	N/A	N/A	Project Withdrawn
237	11/22/2021	12/22/2021	4/18/2022 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation - Distribution Circuit 533	4/1/2022						Project Withdrawn
238	11/22/2021	12/22/2021	4/18/2022 Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation - Distribution Circuit 534	4/1/2022						Project Withdrawn
239	11/22/2021	12/22/2021	4/18/2022 Withdrawn	AES	N/A	3.00	3.00	EO .	San Diego	CA	SDGE	Border Substation - Distribution Circuit 535	4/1/2022		-				Project Withdrawn
240	11/22/2021	12/22/2021	4/18/2022 Withdrawn	AES	N/A	3.00	3.00	EO .	San Diego	CA	SDGE	Border Substation - Distribution Circuit 536	4/1/2022						Project Withdrawn
241	11/22/2021	12/22/2021	4/18/2022 Withdrawn	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Border Substation - Distribution Circuit 1160	4/1/2022		-				Project Withdrawn
242	11/22/2021	12/22/2021	4/18/2022 Withdrawn	AES	N/A	3.00	3.00	EO EO	San Diego	CA	SDGE	Border Substation - Distribution Circuit 1161	4/1/2022	N/*	A 2 4 4	<b></b>	N/A	N1/4	Project Withdrawn
243	11/19/2021	12/29/2021	3/1/2022 Withdrawn	AES	N/A	9.80	9.80	EO FO	San Diego	CA	SDGE	El Cajon Substation - Distribution Circuit 548	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
244	11/29/2021	12/29/2021	3/1/2022 Withdrawn	AES	N/A	9.80	9.80	EO FO	San Diego	CA	SDGE	Pomerado Substation - Distribution Circuit 921	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
<del>245</del>	11/29/2021	12/29/2021	3/1/2022	AES	N/A	9.80	9.80	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Pomerado Substation - Distribution Circuit 922	<del>2/1/2023</del>	N/A	N/A	N/A	N/A	N/A	Project Withdrawn

						ng Facility		num MWs	Deliverability	Locat		i ai iii G	Point of Interconnection	vednesi Mnei	ue as oi. Juli	10, 2	2020	Study Availabil	itv	
Part		lutana			Contracti	g . acinty	Maxill			Local			. One of merconfidence		0		Continue la 1	Otady Availabil	-	Intonescent of
		Request	Queue Date	Status	Туре	Fuel	MW	Winter	Energy Only	County	State	Utility	Substation and Circuit	On-line Date	On-line Date/	1	Study	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
March   Marc	<del>246</del>	11/29/2021	<del>12/29/2021</del>	3/1/2022	AES	N/A	9.80	9.80	EO	San Diego	CA	SDGE	Pomerado Substation - Distribution Circuit 923	2/1/2023	N/A	N/A	N/A	N/A	N/A	Project Withdrawn
March   Marc	<del>247</del>	<del>11/29/2021</del>	<del>12/29/2021</del>	3/1/2022	AES	N/A	245.00	9.80	<del>EO</del>	<del>San Diego</del>	CA	SDGE	Pomerado Substation - Distribution Circuit 925	<del>2/1/2023</del>	N/A	N/A	N/A	<del>N/A</del>	N/A	Project Withdrawn
1				4/48/2025 Withdrawn						_						-			N/A	Project Withdrawn
1985   1985				4/48/2025 Withdrawn						_			<u>'</u>			-			N/A	Project Withdrawn
March   Marc				3/1/2022 Withdrawn						_			, , , , , , , , , , , , , , , , , , , ,			-			N/A	Project Withdrawn
1985   1985-2007				3/1/2022 Withdrawn						_			•			-			N/A	Project Withdrawn
According   Control   Co				3/1/2022						_			*			-			N/A	Project Withdrawn
				3/1/2022						_			1006		N/A				N/A	Project Withdrawn
				8/31/2023									1 0 7			-			N/A	Project Withdrawn
1975   1990/09				8/31/2023									<u> </u>			-			N/A	Project Withdrawn
Methodology				8/31/2023									<u> </u>			-			N/A N/A	Project Withdrawn
1989   1980222   1980222   1980222   1980222   1980222   198022   1980222				Withdrawn						_						-			N/A	Project Withdrawn Project Withdrawn
1985   1980222   1980222   1980222   198022										_			<u> </u>			-			N/A	Project Withdrawn
251										_					2/20/2025	<u> </u>			N/A	Project Williami
Process			-	<del>                                     </del>	<del> </del>										2/20/2023		·		N/A	
1990   11/10/2002   12/10/20																			N/A	
Act   1410-0222   1210-022   12				Withdrawn						_						-	-		N/A	Project Withdrawn
286   111000222   1210002   1210022   12100022   12100				Withdrawn									*			N/A			N/A	Project Withdrawn
Authorized   Aut				Withdrawn						_			San Marcos Substation, Distribution Circuit 298			N/A			N/A	Project Withdrawn
		11/10/2022	12/1/2022	Withdrawn	AES			3.00				SDGE	San Marcos Substation, Distribution Circuit 598	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
100   100	<del>267</del>	11/10/2022	12/1/2022	Withdrawn	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 599	1/30/2023		N/A	N/A	N/A	N/A	Project Withdrawn
270   370,000   410,000	268	11/10/2022	12/1/2022	Withdrawn	₽V	N/A	2.00	2.00	FC	San Diego	CA	SDGE	Borrego Springs - Distribution Circuit XXX	12/15/2023						Project Withdrawn
220   3-03810033   4-139023   4	<del>269</del>	1/30/2023	3/1/2023		AES	N/A	5.00	5.00	FC	San Diego	CA	SDGE	San Marcos Substation, Distribution Circuit 297	3/1/2024						Project Withdrawn
271   4/18/02/3   4/19/02/3   Active   AES   NA   10.00   10.00   EO   San Dego   CA   SOE   Corona Rand Substation 12kV   7/1/20/8	<del>270</del>	3/28/2023	4/3/2023	Withdrawn	AES	N/A	5.00	5.00	FC.	San Diego	CA	SDGE	Avocado-Substation	12/15/2024						Project Withdrawn
273   7/14/20/23   8/14/20/23	271	4/18/2023	4/19/2023		AES	N/A	10.00	10.00	EO	San Diego	CA	SDGE	Ocean Ranch Substation 12kV	7/1/2026						
274   7/12/2023   8/24/2023	272	4/18/2023	4/19/2023	Active	AES	N/A	10.00	10.00	EO	San Diego	CA	SDGE	Ocean Ranch Substation 12kV	9/1/2026						
275   71/2/2023   8/24/2023	<del>273</del>	7/19/2023	8/16/2023	/ithdrawn 3/19/202	PV/AES	N/A	5.00	5.00	<del>EO</del>	San Diego	CA	SDGE	Loveland Substation - Distribution Circuit 1166-	<del>7/19/2025</del>						Project Withdrawn
276 7/12/203 8124/2033 Ibdrawn 11/14/20 AES N/A 10.00 10.00 FC San Diego CA SDGE Creelman Substation—Distribution Circuit 237 14/5/2025   14/5/2025	<del>274</del>	7/12/2023	8/24/2023	/ithdrawn 3/12/202	AES	N/A	10.00	<del>10.00</del>	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 235	1/15/2025						Project Withdrawn
277 7/12/2023 8/24/2023   fithdrawn 3/12/20   AES   N/A   10.00   10.00   FC   San Diego   CA   SDGE   Creeiman Substation — Distribution Circuit 970   1/15/2025     1/15	<del>275</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	AES	N/A	<del>10.00</del>	<del>10.00</del>	FC	<del>San Diego</del>	CA	SDGE	Creelman Substation - Distribution Circuit 236	<del>1/15/2025</del>						Project Withdrawn
278 712/2023 8/24/2023 Ithdrawn 11/14/20 AES N/A 10.00 10.00 FC San Diego CA SDGE Creelman Substation — Distribution Circuit 971 14/5/2025	<del>276</del>	<del>7/12/2023</del>	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	FC	<del>San Diego</del>	CA	SDGE	Creelman Substation - Distribution Circuit 237	<del>1/15/2025</del>						Project Withdrawn
279 7/12/2023 8/24/2023 thdrawn 11/14/20 AES N/A 10.00 10.00 FC San Diego CA SDGE Creelman Substation - Distribution Circuit 972 1/15/2025	<del>277</del>	7/12/2023	8/24/2023	/ithdrawn 3/12/202	AES	N/A	10.00	<del>10.00</del>	<del>FC</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 970	<del>1/15/2025</del>						Project Withdrawn
280 7/12/2023 8/24/2023 Ithdrawn 11/14/20 AES N/A 10.00 10.00 FC San Diego CA SDGE Creelman Substation - Distribution Circuit 973 1/15/2025	<del>278</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	FC	<del>San Diego</del>	CA	SDGE	Creelman Substation - Distribution Circuit 971	<del>1/15/2025</del>						Project Withdrawn
281 7/12/2023 8/24/2023 ithdrawn 11/14/20 AES N/A 10.00 10.00 FC San Diego CA SDGE Creelman Substation — Distribution Circuit 974 1/15/2025	<del>279</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	<del>FC</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 972	<del>1/15/2025</del>						Project Withdrawn
282 7/12/2023 8/24/2023   Ithdrawn 11/14/20   AES   N/A   10.00   10.00   FC   San Diego   CA   SDGE   Creelman Substation — Distribution Circuit 975   1/15/2025	<del>280</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	<del>FC</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 973	<del>1/15/2025</del>						Project Withdrawn
283 7/12/2023 8/24/2023 /thdrawn 3/12/20 AES N/A 10.00 10.00 FC San Diego CA SDGE Spring Valley Substation - Circuit 94 1/16/2025	<del>281</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	<del>FC</del>	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 974	<del>1/15/2025</del>						Project Withdrawn
284 7/12/2023 8/24/2023 ithdrawn 11/14/20 AES N/A 10.00 10.00 EO San Diego CA SDGE Spring Valley Substation - Circuit 730 1/15/2025	<del>282</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	FC	San Diego	CA	SDGE	Creelman Substation - Distribution Circuit 975	1/15/2025						Project Withdrawn
285 7/12/2023 8/24/2023 ithdrawn 11/14/20 AES N/A 10.00 10.00 EO San Diego CA SDGE Spring Valley Substation - Circuit 731 1/15/2025	<del>283</del>	7/12/2023	8/24/2023	/ithdrawn 3/12/202	AES	N/A	10.00	10.00	FC	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Circuit 94	<del>1/15/2025</del>						Project Withdrawn
286 7/12/2023 8/24/2023 ithdrawn 11/14/20 AES N/A 10.00 10.00 EO San Diego CA SDGE Spring Valley Substation - Circuit 732 1/15/2025 287 7/12/2023 8/24/2023 ithdrawn 11/14/20 AES N/A 10.00 10.00 EO San Diego CA SDGE Spring Valley Substation - Circuit 733 1/15/2025	<del>28</del> 4	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	EO	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Circuit 730	<del>1/15/2025</del>						Project Withdrawn
287 7/12/2023 8/24/2023 ithdrawn 11/14/20 AES N/A 10.00 10.00 EO San Diege CA SDGE Spring Valley Substation - Circuit 733 1/15/2025	<del>285</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	EO	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Circuit 731	<del>1/15/2025</del>						Project Withdrawn
	<del>286</del>	7/12/2023	8/24/2023	ithdrawn 11/14/20	) AES	N/A	10.00	10.00	EO	<del>San Diego</del>	CA	SDGE	Spring Valley Substation - Circuit 732	<del>1/15/2025</del>						Project Withdrawn
7/40/0002 0/14/0002 N/W-1	287	7/12/2023	8/24/2023	ithdrawn 11/14/20	AES	N/A	10.00	10.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 733	1/15/2025						Project Withdrawn
286 1112/2023 WITINGrawn 11/14/ AES N/A 10.00 10.00 EU San Diego CA SDGE Spring Valley Substation - Circuit 759 1/15/2025	288	7/12/2023	8/24/2023	Withdrawn 11/14/	/ AES	N/A	10.00	10.00	€O	San Diego	CA	SDGE	Spring Valley Substation - Circuit 759	<del>1/15/2025</del>						Project Withdrawn
289 10/6/2023 10/11/2023 Withdrawn 10/30/ AES N/A 3.00 3.00 EO San Diego CA SDGE Granite Substation - Distribution Circuit 418 1/1/2025	289	10/6/2023	10/11/2023	Withdrawn 10/30/	/ AES	N/A	3.00	3.00	€O	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 418	1/1/2025						Project Withdrawn
290 10/6/2023 10/11/2023 Active AES N/A 3.00 3.00 EO San Diego CA SDGE Granite Substation - Distribution Circuit 410 1/1/2025	290	10/6/2023	10/11/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 410	1/1/2025						

				Generatin			num MWs	Deliverability	Loca			Point of Interconnection			,		Study Availabi	lity	
				Generaum	y racility	WidXIII	iuiii ivivvs	Status	Loca	LIOII		Form of interconnection					Study Availabl		
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Туре	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	]	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
291	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 730	4/1/2025						
292	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 730	4/1/2025						
293	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 730	4/1/2025						
294	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 731	4/1/2025						
295	10/27/2023 <del>10/27/2023</del>	10/30/2023 10/30/2023	Active	AES AES	N/A	3.00 3.00	3.00 3.00	EO EO	San Diego	CA CA	SDGE SDGE	Spring Valley Substation - Circuit 731 Spring Valley Substation - Circuit 731	4/1/2025 4/1/2025						Proiect Withdrawn
<del>296</del> 297	10/27/2023	10/30/2023	Withdrawn 5/20/2 Active	AES	N/A N/A	3.00	3.00	EO	San Diego San Diego	CA	SDGE	Spring Valley Substation - Circuit 731 Spring Valley Substation - Circuit 732	4/1/2025 4/1/2025						Project Withdrawn
298	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 732	4/1/2025						
299	10/27/2023	10/30/2023	Withdrawn 5/20/2	2 AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Spring Valley Substation - Circuit 732	4/1/2025						Project Withdrawn
300	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 733	4/1/2025						1 10,000 111010101111
301	10/27/2023	10/30/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 733	4/1/2025						
<del>302</del>	10/27/2023	10/30/2023	Withdrawn 5/20/2	AES	N/A	3.00	3.00	<del>EO</del>	San Diego	CA	SDGE	Spring Valley Substation - Circuit 733	4/1/2025						Project Withdrawn
303	10/27/2023	10/30/2023	Active	AES	N/A N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 759	4/1/2025						Dunings Mithelmone
304 305	10/27/2023 10/27/2023	10/30/2023 10/30/2023	Withdrawn 5/20/2 Withdrawn 5/20/2	AES AES	N/A N/A	3.00 3.00	3.00 3.00	EO EO	San Diego San Diego	CA CA	SDGE SDGE	Spring Valley Substation - Circuit 759 Spring Valley Substation - Circuit 759	4/1/2025 4/1/2025						Project Withdrawn Project Withdrawn
306	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 236	4/1/2025						1 Toject Withdrawn
307	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 237	4/1/2025						
308	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 237	4/1/2025						
309	10/30/2023	10/31/2023	Withdrawn 5/20/2	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 237	4/1/2025						Project Withdrawn
310	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 971	4/1/2025						
311	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 971	4/1/2025						
<del>312</del>	10/30/2023	10/31/2023	Withdrawn 5/20/2	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 971	4/1/2025						Project Withdrawn
313	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 972	4/1/2025						
314	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 972	4/1/2025						Project Withdrawn
<del>315</del>	10/30/2023	<del>10/31/2023</del>	Withdrawn 5/20/2	AES	N/A	3.00	<del>3.00</del>	EO	<del>San Diego</del>	GA	SDGE	Creelman Substation - Circuit 972	<del>4/1/2025</del>						
316	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 973	4/1/2025						
<del>317</del>	<del>10/30/2023</del>	10/31/2023	Withdrawn 5/20/2	2 AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation — Circuit 973	<del>4/1/2025</del>						Project Withdrawn
<del>318</del>	10/30/2023	<del>10/31/2023</del>	Withdrawn 5/20/2	2 AES	N/A	3.00	<del>3.00</del>	<del>EO</del>	San Diego	<del>CA</del>	SDGE	Creelman Substation - Circuit 973	<del>4/1/2025</del>						Project Withdrawn
319	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 974	4/1/2025						
<del>320</del>	10/30/2023	<del>10/31/2023</del>	Withdrawn 5/20/2	2 AES	N/A	3.00	3.00	EO	<del>San Diego</del>	GA	SDGE	Creelman Substation - Circuit 974	4/1/2025						Project Withdrawn
321	10/30/2023	10/31/2023	Withdrawn 5/20/2	2 AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 974	4/1/2025						Project Withdrawn
322	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 975	4/1/2025						
323	10/30/2023	10/31/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 975	4/1/2025						
<del>32</del> 4	10/30/2023	10/31/2023	Withdrawn 5/20/2	2 AES	N/A	3.00	3.00	<del>E</del> O	<del>San Diego</del>	CA	SDGE	Creelman Substation - Circuit 975	4/1/2025						Project Withdrawn
325	12/13/2023	12/18/2023	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Granite Substation - Distribution Circuit 410	1/1/2025						
326	1/3/2024	1/24/2024	Active	AES	N/A	3.00	3.00	EO EO	San Diego	CA	SDGE	Otay Substation - Circuit 150	12/31/2024						
327	1/3/2024	1/24/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	San Ysidro - Circuit 463	12/31/2024						
328	1/3/2024	1/24/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Mira Sorrento - Circuit 1444	12/31/2024						
329	1/3/2024	1/24/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Border Substation - Circuit 1160	12/31/2024						
330	1/3/2024	1/24/2024	Active	AES	N/A	3.00	3.00	EO FO	San Diego	CA	SDGE	Border Substation - Circuit 533	12/31/2024						
331 332	1/3/2024 1/3/2024	1/24/2024 1/24/2024	Active Active	AES AES	N/A N/A	3.00	3.00 3.00	EO EO	San Diego San Diego	CA CA	SDGE SDGE	Sweetwater Substation - Circuit 40 Sweetwater Substation - Circuit 45	12/31/2024 12/31/2024						
333	1/13/2024	1/24/2024	Active	PV	N/A	1.52	1.52	EO	San Diego	CA	SDGE	Border Substation	7/30/2025						
334	1/17/2024	1/24/2024	Active	PV	N/A	2.40	2.40	EO EO	San Diego	CA	SDGE	Bernardo Substation	7/30/2025						
335	1/17/2024	1/24/2024	Active	PV	N/A	0.68	0.68	EO	San Diego	CA	SDGE	Sweetwater Substation	7/30/2025						
346	3/26/2024	4/2/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 94	3/1/2027						

					<del>- 300a</del>	CE VVIII	ole sale		Open A	- CC33 I	ariii Ot	meration interconnection	Nequest Quet	ie as oi. oaii	<u>C 10, 1</u>	2025			
				Generatin	g Facility	Maxin	num MWs	Deliverability Status	Location			Point of Interconnection					Study Availabi	lity	
Queue Position	Interconnection Request Receive Date	Queue Date	Application Status	Туре	Fuel	MW	Winter	Full Capacity or Energy Only (FC/EO)	County	State	Utility	Substation and Circuit	Proposed On-line Date (as filed with IR)	Current On-line Date/ Energized Date	1	System Impact Study (SIS)	Facility Study (FAS)	Optional Study (OS)	Interconnection Agreement Status
347	3/26/2024	4/2/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Spring Valley Substation - Circuit 94	3/1/2027						
348	3/26/2024	4/2/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 235	6/15/2027						
349	3/26/2024	4/2/2024	Withdrawn 5/20/2	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 235	6/15/2027						Project Withdrawn
350	3/26/2024	4/2/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 970	6/15/2027						
<del>351</del>	3/26/2024	4/2/2024	Withdrawn 5/20/2	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 970	6/15/2027						Project Withdrawn
354	7/19/2024	7/19/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 921	1/31/2026						
355	7/19/2024	7/19/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 921	1/31/2026						
356	7/19/2024	7/19/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 922	1/31/2026						
357	7/19/2024	7/19/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 922	1/31/2026						
358	7/19/2024	7/19/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 925	1/31/2026						
359	7/19/2024	7/19/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 925	1/31/2026						
360	8/1/2024	8/1/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 923	1/31/2026						
361	8/1/2024	8/1/2024	Active	AES	N/A	3.00	3.00	EO	San Diego	CA	SDGE	Poway Substation - Circuit 923	1/31/2026						
362	8/28/2024	9/24/2024	Active	PV/AES	N/A	2.00	2.00	EO	San Diego	CA	SDGE	Boulevard East - Circuit 445	10/1/2026						
363	9/26/2024	10/15/2024	Active	PV/AES	N/A	2.00	2.00	EO	San Diego	CA	SDGE	Creelman Substation - Circuit 971	10/1/2026						
364	1/14/2025	1/14/2025	Active	Н	N/A	4.20	4.20	EO	San Diego	CA	SDGE	Chicarita Substation - Circuit 501	5/1/2025						
366	4/7/2025	4/10/2025	Active	PV	N/A	1.10	1.10	EO	San Diego	CA	SDGE	El Cajon Substation - Circuit 555	12/1/2025						
367	4/7/2025	4/16/2025	Active	PV	N/A	0.55	0.55	EO	San Diego	CA	SDGE	Imperial Beach Substation - Circuit 156	12/1/2025						
368	4/7/2025	4/16/2025	Active	PV	N/A	0.71	0.71	EO	San Diego	CA	SDGE	Chollas West Substation - Circuit 1049	12/1/2025						

Total MW of active projects 440.8 Number of active projects 68

<sup>•</sup> Application Status Key: LGIP=Large Generator Interconnection Procedures, SGIP=Small Generator Interconnection Procedure (Attachment D), Complete=project is in Commercial Operation
• Generator Type Key: IC=Internal Combustion, ST=Steam Turbine, CT=Combustion Turbine, CC=Combined Cycle, H=Hydro, WT=Wind Turbine, PV=Photovoltaic, RE=Reciprocating Engine, AES=Advanced Energy Storage
• Fuel Type Key: W=Wind, NU=Nuclear, NG=Natural Gas, O=Oil, C=Coal, B=Biomass, S=Solar, LFG=Land Fill Gas, WTR=Water, G=Geothermal, HR=Heat Recovery, D=Diesel, BG=Biogas, H=Hydrogen
Future withdrawals will be indicated in the Application Status as Withdrawn and their Queue position will be retired.